NO.NEWZ/BBMP/DDDZ/2018-19

Date:-20-08-2019

To,
The Executive Engineer,
Dasarahalli Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Providing basic amenities,Procurement of dustbins and SWD works in ward No.13, Mallasandra.

Item No	Description of work	Unit	Qty
1	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed ,	Cum	6.84
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	Cum	1.03
3	KSRB 2.3: Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each	Cum	6.84
4	4.0 Mega Pixel high definition upto 60Mtr IR Night Vision CCTV Camera-EXIR with SD Card Provision (Data Rate Approved)	No's	57.00
5	Supplying Pole for PTZ Erection woth Civil Work Engineer in Charge of work (Data Rate Approved)	Each	19.00
6	Supplying Of 6U Rack with SS Lock & Key (Data Ra/te Approved)	No's	19.00
7	Junction Metal Box (Data Rate Approved)	No's	19.00
8	5 Port Switch (Data Rate Approved)	No's	19.00
9	HDMI Splitter or Auto Video Switch Output (Data Rate Approved)	No's	19.00
10	Power Adopter (Data Rate Approved)	No's	19.00
11	Supply and Installation/Fixing/Provision of Outdoor type Thermoplastic Modular Panel Enclosure with Transparent Polycarbonate Lid Shock Proof IP65 (weather Proof) Rust	Each	2.00
12	UPS 2Hours Backup	No's	46.00
13	Battery 2 Hours Backup	No's	1.00
14	Supplying of 32 Channel NVR (NVR defulat without HDD) with 2SATA H264 Compression Engineer in Charge of work (Data Rate Approved)	No's	2.00
15	Supplying of 4 TB Harddisk-seagate Engineer in Charge of work (Data Rate Approved)	No's	8.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ವಿಸ್.ಎಂ.ಆರ್.ಸಿ, ರಾಜೀವನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner

Item No	Description of work	Unit	Qty
16	Supplying of 4+4 POE switch TP link Engineer in Charge of work (Date Rate Approved)	No's	19.00
17	Suuplying of 4 Pin Spike Pin Cana/reputed Engineer in Charge of work (Date Rate Approved)	Each	38.00
18	Outdoor Supportable CAD6/CAD5 Cable /Power Cable FRLS (Data Rate Approved)	Permtr	3040.00
19	Outdoor Supportable CAD6/CAD5 Cable /Power Cable Cabling,Laying Charges	Permtr	3040.00
20	HDMI Patch cable for connectivity Engineer in Charge of work (Data Rate Approved)	No's	57.00
21	Supplying Of 12V/2.5A Adopter (Data Rate Approved)	No's	57.00
22	Circuit Breaker For CC TV Protection (Data Rate Approved)	No's	57.00
23	Supplying of Hardware items and fixing charges Engineer in Charge of work (Data Rate Approved)	Each	57.00
24	CPU - i3 Processer- 450 MHZ, 8Gb Ram, 250Gb Hard Disk Full Core (Date Rate Approved)	No's	2.00
25	Installation Charges for Camera and NVR Engineer in Charge of work (Date Rate Approved)	Set	59.00
26	IP Configuration Engineer in Charge of work (Date Rate Approved)	Each	59.00
27	Supplying Of 42" LED TV Make Samsung/LG/Philips/Videocon (Date Rate Approved)	Each	2.00
28	1 Year Maintainance Checking of NVR Quaterly Check	Each	1.00
29	Dustbin 2 No's with bag top width-285mm, Height-250mm, Bottom width-190mm, Material-Reprocesed poly propoylene, Colour-Blue,Green,Red.weight 280-300gm	No/Set	2460.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner